

# Funding for Local Transport: DCC A619 '13 Bends' - Safer Roads Fund



Department  
for Transport

## Application Form

The level of information provided should be proportionate to the size and complexity of the scheme proposed. As a guide, we would suggest around 10 to 15 pages including annexes would be appropriate.

**A separate application form should be completed for each scheme.**

### **Applicant Information**

**Local authority name(s)\*:** Derbyshire County Council

**Bid Manager Name and position:** Matt Pickard, Senior Project Officer – Casualty Reduction Strategy

**Contact telephone number:** 01629 538 657

**Email address:** [matt.pickard@derbyshire.gov.uk](mailto:matt.pickard@derbyshire.gov.uk)

**Postal address:** County Hall, Smedley Street, Matlock, Derbyshire, DE4 3AG

When authorities submit a bid for funding to the Department for Transport, as part of the Government's commitment to greater openness in the public sector under the Freedom of Information Act 2000 and the Environmental Information Regulations 2004, they must also publish a version excluding any commercially sensitive information on their own website within two working days of submitting the final bid to the Department for Transport. The Department for Transport reserves the right to deem the business case as non-compliant if this is not adhered to.

**Please specify the web link where this bid will be published:**

[http://www.derbyshire.gov.uk/transport\\_roads/transport\\_plans/transport\\_funding\\_bids/default.asp](http://www.derbyshire.gov.uk/transport_roads/transport_plans/transport_funding_bids/default.asp)

## **SECTION A - Scheme description and funding profile**

**A1. Scheme name:** A619 Baslow/Bakewell Road (13 Bends) - Between Bakewell and Baslow, Derbyshire.

### **A2. Headline description:**

*Please enter a brief description of the proposed scheme (in no more than 100 words)*

To undertake a holistic approach to road safety improvements along this section of the A619, Derbyshire, which is identified by the Road Safety Foundation as one of 50 'A' roads where the risk of collisions causing death or serious injury is highest.

The proposed road safety countermeasures have been suggested by VIDA software and through local engineering judgement, then sense checked as to those that are most appropriate and practical to be installed based on officer knowledge. The intention is that the proposed countermeasures go beyond the traditional reactive approach to collision reduction by building in a higher level of safety into the road for all road users.

### **A3. Geographical area:**

*Please provide a short description of area covered by the bid (in no more than 50 words)*

The A619 is a rural route that connects Bakewell in the west to Baslow which has a high proportion of HGV traffic. It comprises a series of bends with large radii which enables motorists to take them at speed but has poor forward visibility due to vegetation at the side of the road. Also the route is popular for cyclists and particularly motorcyclists accessing the heart of the Peak District.

See Appendix A for Location Plan and Accident Details

### **A4. Equality Analysis**

Has any Equality Analysis been undertaken in line with the Equality Duty?

An Equality Impact Assessment was carried out as part of the development of Derbyshire County Council's Local Transport Plan 2011-2026 (LTP3). This bid is made in compliance with the strategic and financial framework of LTP3. A copy can be provided on request.

## **SECTION B – The Business Case**

### **B1. The Scheme – Summary/History** (Maximum 200 words)

*Please outline what the scheme is trying to achieve*

The scheme is intended to reduce risk to road users by taking a long term holistic approach to the route. The A619 is one of the top 50 'A' roads identified by the Road Safety Foundation (RSF) where the risk of collisions causing death or serious injury is highest. Between 2012 and

2014, 17 collisions have occurred resulting in 1 fatality, 5 serious and 16 slight injuries to highway users – see Appendix B.

The many bends along this route make it attractive for motorcyclists. The combination of long radii, poor forward visibility due to vegetation encroachment and inappropriate speed has led to three motorcycle casualties. The shading from vegetation leads to damp road conditions and difficult visibility through repeated contrast between bright and dark conditions. The combination of traffic (HGVs, motorcyclists and cyclists) with the above hazards leads to poor judgement of road conditions and loss of control collisions.

The traditional reactive approach to reduce the collision risk along the A619 has limited the County Council's ability to take a holistic approach to collision reduction along the route – see Appendix C for past safety and maintenance schemes. Taking a holistic approach to road safety along the route will enable a higher degree of safety being established for all road users.

## **B2. The Strategic Case (Maximum 350 words)**

Please read this section in conjunction with B6.

The A619 has a long term collision history. There are no common patterns to the collision data except at junctions. Wet road conditions are a common contributory factor in the collisions. Drivers from outside the area are also prominent in the statistics, being unfamiliar with the route. Although motorcycle accidents are also common there is no discernable pattern.

A number of reactive low cost Improvements have been made in response to past collisions which have been partially successful. However, the traditional reactive approach coupled with limited funds has prevented the development of a more comprehensive solution to build in a higher degree of safety for all road users. Physical improvements identified below are proposed along the route to address general hazards and specific high risk locations by:

- changing the junction between the A619 and Station Road to remove driver confusion over priorities
- improving or providing super elevation on some bends to aid drivers retain control of their vehicle
- installing centre hatching or a wide centre line to aid lane discipline
- installing shoulder rumble strips to aid lane discipline
- installing roadside barriers on some bends and installing bike guards for the safety of motorcyclists
- undertaking side slope improvements to limit the amount of detritus being brought onto the road by overrunning vehicles
- providing a new roundabout at the A619/B6012 junction
- junction improvements with the A6020 and B6001 to keep opposing and turning traffic apart and to better define priorities
- improvements to pedestrian routes across the A619 at the 3km mark (improved definition and warning of the crossing point to motorists) and at 4.5km approx. (improved pedestrian landing area and short section of footpath)
- removal of overhanging or self-set vegetation within the highway limits
- installation of edge markings and parking improvements within Bakewell

These, coupled with the Education, Training and Publicity Information measures described in Appendix D, will make the A619 safer for all road users and reduce the number of accident collisions accordingly.

### B3. The Financial Case – Project Costs

Please complete the following tables. **Figures should be entered in £000s** (i.e. £10,000 = 10).

**Table A: Funding profile (Nominal terms)**

£000s	2017-18	2018-19	2019-20	2020-21	Total
DfT Funding Sought	£0	£150	£1,030	£0	£1,180
LA Contribution	£0	£0	£0	£0	£0
Other Third Party Funding	£0	£0	£0	£0	£0

### B4. The Financial Case – Local Contribution / Third Party Funding

Please provide information on the following points (where applicable):

- a) The non-DfT contribution may include funding from organisations other than the scheme promoter. Please provide details of all non-DfT funding contributions to the scheme costs. This should include evidence to show how any third party contributions are being secured, the level of commitment and when they will become available.

The Road Safety Fund will comprise the whole budget for these works. The budget has been prepared based on the 'sense checked' VIDA outputs. The rural and isolated nature of the route means that diversion routes will be abnormally long and require extensive temporary signage. Costs for traffic management have therefore been estimated using advice from our specialist provider. A contingency covers as yet unmeasured items subject to detailed design. The contingency may appear high but takes account of the installation of infrastructure in rocky subsoil; this cannot be fully assessed until a detailed route survey is undertaken.

Derbyshire County Council (DCC) accepts the future maintenance liability for the proposed countermeasures which will be prioritised against its peers and funded from the highway authority's future capital maintenance programme. DCC will continue to monitor collisions upon completion and will generate further improvements appropriate to the collision data. Resulting countermeasures will be prioritised and funded using DCC's Road Safety Budget.

### B5. The Financial Case – Affordability and Financial Risk (maximum 300 words)

This section should provide a narrative setting out how you will mitigate any financial risks associated with the scheme.

Please provide evidence on the following points (where applicable):

- a) What risk allowance has been applied to the project cost?

A Risk Register has been produced for the project and is shown in Appendix E but the financial implications of these risks are in c) summarised below:

- b) How will cost overruns be dealt with?

DCC's S151 Officer accepts responsibility for meeting any costs over and above the DfT funding award and the future maintenance responsibility of the countermeasures when installed. However, appropriate risk management has been used to identify project those risks with the potential for cost overruns within the Risk Register. DCC can also use procurement frameworks to reduce procurement risk and manage delivery timeframes.

c) *What are the main risks to project delivery timescales and what impact this will have on cost?*

The full scope of work is yet to be defined as a feasibility and preliminary design are yet to be undertaken. The type of intervention may change from that currently being proposed affecting the timing of procurement and its installation cost. Some of the proposed countermeasures may detract from the views within the High Peak so consultation with the National Parks Association is essential to achieving a successful project. Early confirmation of funds is essential to aid planning, design and procurement of these measures in combination with other established and equally challenging programmes of work within the County Council.

## **B6. The Economic Case – Value for Money**

***If available, promoters should provide an estimate of the Benefit Cost Ratio (BCR) of the scheme (particularly for schemes costing more than £100,000)***

A BCR of 3.0 has been advised by the RSF but there are minor errors in the assessment as interventions have been included which were not part of the STRIP sent by DCC. This will have to be updated when available but, in the interim, the BCR is above the minimum threshold. Assessment of the User Defined Input Plan (UDIP) – see Appendix F, suggests that some elements of the bid are equal to the investment needed (i.e. 1:1) while other interventions have a significant positive benefit (i.e. shoulder rumble strips 52:1, junction alterations 8:1, roadside barriers 6:1, drainage improvements 5:1 and centre hatching 5:1). An updated BCR assessment will have the follow when complete information has been received from the Road Safety Foundation, hence the current Appendix F is an interim assessment.

There are no programmed maintenance works along the route; therefore the project will provide additional benefit for highway users.

The costs in B3 reflect construction costs, contingencies, risk, traffic management, design fees, Education, Training and Publicity Information.

## **B7. The Commercial Case (Maximum 300 words)**

DCC's section 151 officer confirms that a delivery strategy is in place for this scheme which is legally compliant and achieves best value outcomes.

The proposed countermeasures will be designed either in-house or by our professional services provider with DCC maintaining management and internal communication/liason responsibilities. The professional services provider procurement has already been through an EU compliant process and can react quickly to service needs. A dedicated Project Manager will be appointed to oversee the design, procurement and installation processes.

DCC has a number of procurement options. The preference at this time is for work to be undertaken by DCC's in house provider, AllRoads. Depending on the value of the countermeasures and the complexity of installation, work may also be tendered using 'Source Derbyshire' or a contractor may be appointed through DCC's membership of the Midlands

Highways Alliance Medium Schemes Framework. Only providers through the 'Source Derbyshire' route would need financial and quality assessment, the others having already pre-qualified through an EU compliant process with tenders evaluated on both Cost and Quality criteria.

No specific State Aid Compliant advice has been sought as it is generally accepted that the improvement of highway infrastructure by highway authorities does not constitute 'economic activity' providing that the infrastructure is open to all potential users on 'equal and non-discriminatory terms'. As the proposed countermeasures are improvements to the public highway with unfettered access to all members of society they meet these requirements and this effectively precludes the existence of State Aid.

### **B8. Management Case – Delivery (Maximum 300 words)**

*Deliverability is one of the essential criteria and, as such, any bid should set out if any statutory procedures are needed before it can be delivered.*

a) *An outline project plan (typically in Gantt chart form) with milestones should be included as an annex, covering the period from submission of the bid to scheme completion. The definition of the key milestones should be clear and explained. The critical path should be identifiable and any contingency periods, key dependencies (internal or external) should be explained. Successful schemes will be subject to quarterly monitoring to assess progress against milestones and to track spend.*

*Has a project plan been appended to your bid?*

Yes, please see Appendix G. Note that the project spans two financial years. The expectation is that design and procurement will be completed in 2018/19 and the countermeasures installed in 2019/2020. This project will be completed before the end of the Safer Roads Fund period.

b) *A statement of intent to deliver the scheme within this programme from a senior political representative and/or senior local authority official.*

**Cllr Simon Spencer, DCC Leader, says** 'The County Council is committed to reducing road casualties and welcomes the opportunity to take a holistic approach to the A619's accident problem by providing comprehensive collision reduction countermeasures using the Safer Roads Fund.'

**Geoff Pickford, Service Director – Highways, says** 'Reducing the number of collision casualties is a key objective of the County Council. Derbyshire is a popular destination for recreational users of all types with the A619 providing a key connection to the heart of the Peak District from the east. Increasing the safety of the highway network is therefore essential to enable visitors and local communities to safely go about their day to day business. We welcome the opportunity to bid for funds from the Safer Roads Fund which will enable the County Council to take a much needed holistic approach to the A619 accident problem. The Safer Roads Fund will enable much needed investment along the route that will build in as many safety features as necessary and appropriate to reduce future collision statistics.' This aligns to the County Council's Highways vision of delivering a Safe and Reliable network.


## **B9. Management Case – Governance (maximum 300 words)**

DCC has a strong history of managing the delivery of major highway and road safety projects. DCC has started to formalise its project management practices by training staff to PRINCE2 practitioner level and establishing Project Boards to define the scope of work and oversee project delivery. This will be one of the first projects to be set up under PRINCE2 principles and a dedicated Project Manager will be tasked with delivering the project and report to the Project Board on key project issues.

At a strategic level, Geoff Pickford will chair the Project Board comprising senior clients and providers. Matt Pickard, Senior Project Officer – Causality Reduction, will be or will appoint a Project Manager to oversee design, procurement and implementation and to report progress (against time and budget) back to the Project Board. Matt has sufficient authority and experience to ensure delivery of the proposed countermeasures.

The Project Manager will guide and coordinate the work of an integrated delivery team comprising a number of design and delivery teams that will liaise with stakeholders and other outside parties to design and deliver the project. Task Managers will be appointed for each programme element. All internal DCC teams are well versed at successfully designing road safety schemes and delivering projects while liaising with a range of internal and external stakeholders.

## Safer Roads Fund Governance Structure



### B10. Management Case – Risk Management

A Project Risk Register has been created for this project and assessed using P50 values. The Risk Register represents those risks associated with the installation of the countermeasures described and does not include for any risks associated with ongoing maintenance activities.

The top five project risks and their impact are repeated below:



## A619 '13 Bends' - Top Five Project Risks

Number	Risk Score	Risk	Risk Countermeasure
1	15	RISK: If this project is undertaken in the last SRF funding year, there is a risk that work may not be completed before the funding timeframe expires	Aim to complete the installation and claim funds before the end of March 2017. Current understanding is that DCC can control the funding year this project will sit within, therefore it is under DCC's control to complete the work subject to design and contracting resources being available as described above.
2	15	RISK: Failure of the safety measures to impact on collision statistics or injury severity - SRF money could be clawed back?	Completed measures show a decrease in collision numbers and a reduction in injury severity
3	12	RISK: The timing of installation works may coincide with events at Chatsworth House leading to complaints and claims of loss of profit	Try and avoid events at Chatsworth House If work is in hand ensure that it is properly guarded and sign posted. Ensure that suitbale warning is given to Chatsowrth
4	12	RISK: Installation of the safety measures may require land not in the control of the highway authority creating delays while negotiations for purchase or consent takes place	Aim to install all measures within the adopted highway limits. If installation work is required on private land, identify the land owner and commence engagement over land purchase
5	12	The National Parks Association and Derbyshire Dales DC are likely to object to any infrastructure that detracts from the views of the Peak District alongside the A619 based on past experience  RISK: Both parties object to the form and number of safety features resulting in a reduction of safety measures installed	Seek engagement with both groups to overcome these objections

## **SECTION C – Monitoring, Evaluation and Benefits Realisation**

### **C1. Benefits Realisation** (maximum 250 words)

A statement of the likely benefits arising to costs expended is awaited from the Road Safety Foundation. This may have to follow the submission of this bid application. When received, an assessment of the benefits arising can be determined and will be found in Appendix F.

### **C2. Monitoring and Evaluation** (maximum 250 words)

Casualty figures recorded after the project is completed will be compared to the iRAP baseline data for the 2012-2014 period, as used in the initial scheme identification. As well as the absolute number of accidents, the annual rate may be compared if the AADT changes during the monitoring period. Statistical analysis may be used to identify the significance of reductions or increases. Definitive results may not reveal themselves fully for several years if the sample size is small.

Collision data will be monitored on an annual basis for three years after completion of the countermeasures. This will utilise police accident reports which the authority receives quarterly in arrears. This will identify any problems or unexpected results to be investigated further.

Details of the overall success or otherwise of the countermeasures will be shared with the DfT or other appropriate parties on request. DCC will also participate in and contribute to forums aimed at sharing experience, knowledge and results of the project as requested or to provide a case study if the countermeasures are deemed a noteworthy success.

## **SECTION D: Declarations**

### **D1. Senior Responsible Owner Declaration**

As Senior Responsible Owner for **A5012 Via Gellia Safer Roads Fund Improvements I** hereby submit this request for approval to DfT on behalf of **Derbyshire County Council** and confirm that I have the necessary authority to do so.

I confirm that **Derbyshire County Council** will have all the necessary powers in place to ensure the planned timescales in the application can be realised.

Name: **Mike Ashworth**

Signed:

Position: **Service Director – Economy, Transport and Communities**



### **D2. Section 151 Officer Declaration**

As Section 151 Officer for **Derbyshire County Council** I declare that the scheme cost estimates quoted in this bid are accurate to the best of my knowledge and that **Derbyshire County Council**

- has allocated sufficient budget to deliver this scheme on the basis of its proposed funding contribution
- will allocate sufficient staff and other necessary resources to deliver this scheme on time and on budget
- accepts responsibility for meeting any costs over and above the DfT contribution requested, including potential cost overruns and the underwriting of any funding contributions expected from third parties
- accepts responsibility for meeting any ongoing revenue requirements in relation to the scheme
- accepts that no further increase in DfT funding will be considered beyond the maximum contribution requested
- has the necessary governance / assurance arrangements in place
- has identified a procurement strategy that is legally compliant and is likely to achieve the best value for money outcome
- will ensure that a robust and effective stakeholder and communications plan is put in place.

Name: **Peter Handford**

Signed:

**Director of Finance & S151 Officer**



### **Submission of bids:**

An electronic copy only of the bid including any supporting material should be submitted to:

[saferroadsfund@dft.gsi.gov.uk](mailto:saferroadsfund@dft.gsi.gov.uk)

## **APPENDICES**

Appendix A: Location and Chainage Plan (with and without accident locations)

Appendix B: Collision Data 2012 to 2014 (Chainages 0 – 12.7km)

Appendix C: Past Schemes and Maintenance since 08 – 09

Appendix D: Education, Training and Publicity Information

Appendix E: Risk Register



Appendix F: BCR Assessment (Interim)

Appendix G: Project Plan

Appendix H: Letter of Support

Appendix A: Location and Chainage Plan (with and without accident locations)

# A619 BAKEWELL TO BASLOW LOCATION AND CHAINAGE PLAN




## A619 Bakewell to Baslow Location and Chainage Plan

© Crown copyright and database rights  
Derbyshire County Council  
Licence No. 100023251 2017

SCALE	NTS
DATE	29/09/2017
DRAWING No.	A619-CP-01
DRAWN BY	AS

Appendix B: Collision Data 2012 to 2014 (Chainages 0 – 12.7km)



Year	Collisions	Total
2012	1	5
2013	4	
2014	0	

Severity	Collisions
Fatal	0
Serious	0
Slight	5

Time of Day	Number	Time of Day	Number
00:00 - 6am	0	12 noon - 4pm	2
6am - 9am	2	4pm - 7pm	0
9am - 12 noon	1	7pm - 00:00pm	0

Collisions in darkness		DCC Average
No	%	%
1	20%	26%

Collisions on Wet Road surface		DCC Average
No	%	%
0	0%	32%

Road User Casualties	Number	%	DCC Average
Pedestrians	0	0%	10%
Motorcyclists	0	0%	10%
Pedal Cyclists	0	0%	7%
Car/Taxi Users	6	86%	67%
Young Car Drivers 17-25 years	0	0%	11%
Older Car Drivers over 60	0	0%	7%
Goods Vehicle Users	1	14%	1%

Day of Week						
Sat	Sun	Mon	Tues	Wed	Thurs	Friday
2	0	1	1	0	1	0

Month											
Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec
0	1	0	0	0	0	0	1	0	1	1	1




**A619 Bakewell to Baslow**  
**Collision Data 2012 to 2014**  
**Chainage 0 to 3 km**

© Crown copyright and database rights  
 Derbyshire County Council  
 Licence No. 100023251 2017

SCALE	NTS
DATE	29/09/2017
DRAWING No.	A619-AP-01
DRAWN BY	AS





Year	Collisions	Total
2012	4	12
2013	7	
2014	1	

Severity	Collisions
Fatal	1
Serious	5
Slight	6

Time of Day	Number	Time of Day	Number
00:00 - 6am	1	12 noon - 4pm	1
6am - 9am	3	4pm - 7pm	4
9am - 12 noon	1	7pm - 00:00pm	2

Collisions in darkness		DCC Average
No	%	%
3	25%	26%

Collisions on Wet Road surface		DCC Average
No	%	%
4	33%	32%

Road User Casualties	Number	%	DCC Average %
Pedestrians	0	0%	10%
Motorcyclists	3	20%	10%
Pedal Cyclists	0	0%	7%
Car/Taxi Users	10	67%	67%
Young Car Drivers 17-25 years	2	13%	11%
Older Car Drivers over 60	2	13%	7%
Goods Vehicle Users	2	13%	1%

Day of Week						
Sat	Sun	Mon	Tues	Wed	Thurs	Friday
3	0	3	2	2	1	1

Month											
Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec
1	0	0	2	2	1	0	1	1	0	3	1





**A619 Bakewell to Baslow**  
**Collision Data 2012 to 2014**  
**Chainage 3 to 5.9 km**

© Crown copyright and database rights  
 Derbyshire County Council  
 Licence No. 100023251 2017

SCALE	NTS
DATE	29/09/2017
DRAWING No.	A619-AP-02
DRAWN BY	AS

## Appendix C: Past Schemes and Maintenance since 08 – 09

# PAST SCHEMES AND MAINTENANCE ON A619 BAKEWELL TO BASLOW SINCE 2008/2009



## A619 BAKEWELL TO BASLOW PAST SCHEMES AND MAINTENANCE SINCE 2008-2009

© Crown copyright and database rights  
 Derbyshire County Council  
 Licence No. 100023251 2017



**KEY**  
 SPEED LIMIT REVIEWS  
 MAINTENANCE



SCALE	NTS
DATE	29/09/2017
DRAWING No.	A619-SP-01
DRAWN BY	AS

# PAST SCHEMES AND MAINTENANCE ON A619 BAKEWELL TO BASLOW SINCE 2008/2009

SHOWING COLLISIONS 01/01/2012 to 31/12/2014



**A619 BAKEWELL TO BASLOW  
PAST SCHEMES AND  
MAINTENANCE SINCE 2008-2009  
SHOWING COLLISIONS  
01/01/2012 to 31/12/2014**

© Crown copyright and database rights  
Derbyshire County Council  
Licence No. 100023251 2017

**KEY**  
SPEED LIMIT REVIEWS   
MAINTENANCE

SCALE	NTS
DATE	29/09/2017
DRAWING No.	A619-SP-02
DRAWN BY	AS

## Appendix D: Education, Training and Publicity Information

## **A619 '13 Bends' Education, Training and Publicity Information**

Derbyshire County Council is the lead partner of the Derby and Derbyshire Road Safety Partnership (DDRSPP). DDRSP has a track record of effective and innovative education, training and publicity interventions which have played a significant part in the casualty reduction across the roads of Derbyshire since its inception. These include the effective use of high risk signing on roads with high motorcycle casualties, and the Young Driver Education Programme (YDEP) which was awarded a Prince Michael International Road Safety award in 2016.

We also provide rider and driver training interventions for motorcyclists either subsidising training or providing it ourselves these include:

- CBT+ (enhanced compulsory basic training for new motorbike riders)
- Enhanced Rider Scheme (more experienced motorbike riders)
- Learn Safe Drive Safe (drivers whilst learning to drive)
- First Gear (pre-driving workshops for 15 to 17 year olds)
- YDEP (behaviour change workshops in secondary schools)
- Driving Safer for Longer (workshops to support drivers 65+ to continue driving safer)
- County Rider (adult pedal cycle training)

In 2006 we introduced the use of temporary signing in the summer months on routes that are high risk for motorcycles. That demonstrated in the first two years a reduction of over 28% in motorcycle collisions against both control routes and the rest of the road network. In subsequent years this has developed into a comprehensive programme over the summer months including the introduction of a Bikers Guide to the high risk routes. The A5004 has featured in this guide and as part of the summer campaign addressing leisure motorcycle casualties.

Working with the Derbyshire Constabulary and the Derbyshire Fire and Rescue Service, two of the main partner agencies, we propose the following in the programme as part of the holistic approach taken in the measures to improve safety on the A619;

1. High risk route temporary signing to raise awareness of those groups most vulnerable on the road, such as motorcycles, and the significant proportion of casualties amongst older road users and those from outside the local area. These will raise awareness of hot spot locations, and will be rotated along the route to continually present a 'fresh face'. £3,000
2. Targeted media engagement to raise awareness of the road's risks. In the case of the A619 this will include via the established network of motorcycle dealers, trainers and advocate groups we already work with. In addition we work with the Derbyshire Older Persons Action Group (DOPAG) to link at a local level with older drivers. These will both highlight the risks and signpost to our existing rider and driver training programmes. £15,000
3. Route video recording using '360' technology. The recording can then be used to highlight risks, improve driving and riding and engage thoroughly with targeted groups. The immersive nature of the experience allows unparalleled opportunities to engage with target groups, whether they are older drivers, motorcyclists or young drivers. The videos can be used at group interventions, or at public events where they can be accessed via free sites (YouTube) in conjunction with inexpensive giveaway headsets. These will include tourist hot spots such as Bakewell and Chatsworth House. The funding will purchase hardware and the video recording. £25,000

**Total cost: £43,000**

## Appendix E: Risk Register

**A619 '13 Bends' - Safer Roads Fund  
Risk Register**

**A619 '13 Bends' - Safer Roads Fund  
Project Risk Log**

Risk No (Identifier)	Date Raised	Risk Type - category	Reference Programmed activity	Full Description of Risk (including impact)	Cost Impact Score	Time Impact Score	Quality Impact Score	Highest Impact Score	Probability Score	Risk Ranking	Proposed Response Action (countermeasure)	Current Position	Action Owner	Date Last Reviewed	Next Review	Status (open/closed)	Minimum Range Cost £	Maximum Range Cost £	Most Likely Cost £	Probability %	Risk Amount £
1	Sep '17	Stakeholder	Preliminary & Detailed Design	The National Parks Association and Derbyshire Dales DC are likely to object to any infrastructure that detracts from the views of the Peak District alongside the A619 based on past experience  RISK: Both parties object to the form and number of safety features resulting in a reduction of safety measures installed	M	H	H	H	M	12	Seek engagement with both groups to overcome these objections	Identify the types of treatments at preliminary design and commence discussions with both groups	To be discussed	Sep '17	TBA	Open			£ 5,000	50%	£ 2,500
2	Sep '17	Stakeholder	Availability of Design Resource	RISK: Conflicting pressures on various design programmes delivered by the internal design team delaying design and procurement	M	H	M	H	M	12	Identify a dedicated design resource and ensure design resource is available from internal or external sources	Identify the complete programme(s) of work to be delivered by the design team early and brief any surplus to the external Professional Services Provider	To be discussed	Sep '17	TBA	Open			-	-	-
3	Sep '17	Environmental	Weather	The route is in the Derbyshire Dales area and is therefore susceptible to poor and changeable weather conditions, particularly in winter.  RISK: Installation could be delayed if in done during winter time/ early spring	L	M	M	M	M	9	Aim for installation during the summer months. Therefore, the design should be completed in the preceding winter time or early spring.	Check the programming of this project and seek re-appraisal if a summer construction period is not available	To be discussed	Sep '17	TBA	Open			-	-	-
4	Sep '17	Construction	Traffic Management	Traffic management causes significant delays to the travelling public, particularly during holiday periods  Road closures will lead to lengthy diversion routes as few adjacent routes exist - likely diversion is via the A6	M	M	VL	M	M	9	Assess options for traffic management when measures to be installed identified.  Aim to keep road closures to a minimum to avoid lengthy diversion routes.	Scope of works to be installed yet to be determined. When determined, traffic management effects to be determined.  Examine the likely construction programme to avoid holiday periods if possible	To be discussed	Sep '17	TBA	Open			£ 40,000	50%	£ 20,000
5	Sep '17	Construction	Rock/ Hard Ground	The installation will be undertaken in the Peak District where rock/ hard ground is encountered beneath a shallow layer of topsoil.  RISK: Delays associated with excessive hard ground for installation of new infrastructure	VH	VH	L	VH	M	15	Assess the ground conditions during the preliminary design and bill the works accordingly	Determine the most appropriate GI to undertake and instruct work to coordinate with the design programme	To be discussed	Sep '17	TBA	Open			£ 20,000	50%	£ 10,000
6	Sep '17	Construction	Availability of Contracting Resource	RISK: Delays associated with the procurement of additional contracting resource should AllRoads not be able to install the safety measures. Delays also with procuring the new contracting resource	M	M	M	M	M	9	Agree with AllRoads whether or not they have capacity and if they do build into their programme of work. If they don't agree with procurement options for appointing an external resource	Keep AllRoads advised of the programme timescales and ensure that they are resourced to undertake the work	To be discussed	Sep '17	TBA	Open			£ 10,000	50%	£ 5,000
7	Sep '17	Client	Cost Variations	RISK: Costs may change (increase) between preparing the SRF bid and the time of installation, particularly if other local authorities are installing similar measures elsewhere	L	VL	L	L	M	6	Allow a contingency to cover inflation effects  Try and purchase cost sensitive equipment early to avoid inflationary effects.	Should be able to include a contingency item in the SRF bid to cover inflationary effects  Yet to determine if opportunities arise to purchase equipment up front to limit inflationary effects	To be discussed	Sep '17	TBA	Open			£ 5,000	50%	£ 2,500
8	Sep '17	Client	Land Acquisition	RISK: Installation of the safety measures may require land not in the control of the highway authority creating delays while negotiations for purchase or consent takes place	M	H	M	H	M	12	Aim to install all measures within the adopted highway limits.  If installation work is required on private land, identify the land owner and commence engagement over land purchase	Designer to assess the impact of the safety installations and potential land ownership issues  Issues to be reported back to the Programme Board for action, decision and instruction to DCC Estates Dpt.	To be discussed	Sep '17	TBA	Open			£ 25,000	50%	£ 12,500
9	Sep '17	Client	Construction Completion	RISK: If this project is undertaken in the last SRF funding year, there is a risk that work may not be completed before the funding timeframe expires	VH	H	H	VH	M	15	Aim to complete the installation and claim funds before the end of March 2017. Current understanding is that DCC can control the funding year this project will sit within, therefore it is under DCC's control to complete the work subject to design and contracting resources being available as described above.	Programme Board decision to be made as to which programme year this project will sit  Design and contracting programmes to be coordinated so that the work does not overrun and all monies claimed by March 2021	To be discussed	Sep '17	TBA	Open			£ 50,000	50%	£ 25,000
10	Sep '17	Client	Poor Collision Statistics Post Completion	RISK: Failure of the safety measures to impact on collision statistics or injury severity - SRF money could be clawed back?	VH	L	L	VH	M	15	Completed measures show a decrease in collision numbers and a reduction in injury severity	Design to be safety audited to give confidence that no new safety issues are created  Consensus sought that the agreed measures will reduce collisions and injury severity prior to installation	To be discussed	Sep '17	TBA	Open			-	-	-
11	Sep '17	Programme	Chatsworth House Events	RISK: The timing of installation works may coincide with events at Chatsworth House leading to complaints and claims of loss of profit	H	M	L	H	M	12	Try and avoid events at Chatsworth House  If work is in hand ensure that it is properly guarded and sign posted.  Ensure that suitable warning is given to Chatsworth House about roadworks and timings so they can advise those attending	Determine Chatsworth House events programme and review against likely construction programme	To be discussed	Sep '17	TBA	Open			£ 50,000	50%	£ 25,000
<b>Opportunities</b>																					



**A619 '13 Bends' - Safer Roads Fund  
Risk Register**

Risk No (Identifier)	Date Raised	Risk Type - category	Reference Programmed activity	Full Description of Risk (including impact)	Cost Impact Score	Time Impact Score	Quality Impact Score	Highest Impact Score	Probability Score	Risk Ranking	Proposed Response Action (countermeasure)	Current Position	Action Owner	Date Last Reviewed	Next Review	Status (open/closed)	Minimum Range Cost £	Maximum Range Cost £	Most Likely Cost £	Probability %	Risk Amount £	

Risks identified and assessed in accordance with methodology given in HA "Risk Management Manual Version 1.7" dated 27 Nov 2008.

£	-	£	-	Foreseeable Risk Budget	£ 102,500
					Percentage of total Max. risk cost
					#DIV/0!

## Appendix F: BCR Assessment (Interim)

A619 Thirteen Bends - UDIP Outputs & BCR Information

	FSIs Saved	PV of Safety benefits	Estimated cost	Estimated DCC Costs	Cost per FSI saved	Program BCR	
<b>All Countermeasures</b>	67.0	13 381 297	5 287 038	1 180 000	78 935.	3.0	
Countermeasure	Length	FSIs Saved	PV of Safety benefits	Estimated cost		Cost per FSI saved	Program BCR
Vertical realignment (major)							
Realignment (sight distance improvement)							
<b>Horizontal Realignment</b>	<b>1.0 km</b>	<b>9</b>	<b>1,836,325</b>	<b>224,362</b>	<b>340,000</b>	<b>24,409</b>	<b>8</b>
Duplicate - >20m median							
Duplicate - 10-20m median							
Duplicate - 5-10m median							
Duplicate - 1-5 m median							
Duplicate - <1m median							
Duplication with median barrier							
Service road							
Additional lane (2 + 1 road with barrier)							
Implement one way network							
Overtaking lane							
Grade separation							
Central median barrier (no duplication)							
Central turning lane full length							
Central median barrier (1+1)							
Centreline rumble strip / flexi-post							
<b>Central hatching</b>	<b>1.4 km</b>	<b>0</b>	<b>36,304</b>	<b>8,886</b>	<b>10,000</b>	<b>48,902</b>	<b>4</b>
Wide centreline							
Motorcycle Lane (Segregated)							
Motorcycle Lane (Construct on-road)							
Motorcycle Lane (Painted logos only on-road)							
Lane widening (>0.5m)							
Lane widening (up to 0.5m)							
Shoulder sealing passenger side (>1m)	3.9 km	8	1,606,410	303,756	780,000	37,777	5
<b>Shoulder sealing passenger side (&lt;1m)</b>	<b>0.6 km</b>				<b>1,200</b>		
<b>Shoulder sealing driver side (&gt;1m)</b>	<b>0.4 km</b>	<b>8</b>	<b>1,565,470</b>	<b>303,756</b>	<b>80,000</b>	<b>38,765</b>	<b>5</b>
<b>Shoulder sealing driver side (&lt;1m)</b>	<b>0.6 km</b>				<b>1,200</b>		
<b>Shoulder rumble strips</b>	<b>4.1 km</b>	<b>16</b>	<b>3,248,047</b>	<b>62,541</b>	<b>24,600</b>	<b>3,847</b>	<b>52</b>
<b>Roadside barriers - driver side</b>	<b>0.6 km</b>	<b>3</b>	<b>667,510</b>	<b>147,300</b>	<b>35,000</b>	<b>44,086</b>	<b>5</b>
<b>Roadside barriers - passenger side</b>	<b>0.5 km</b>	<b>8</b>	<b>1,582,421</b>	<b>277,600</b>	<b>30,000</b>	<b>35,047</b>	<b>6</b>
Clear roadside hazards - driver side							
Clear roadside hazards - passenger side							
<b>Sideslope improvement - driver side</b>	<b>1.3 km</b>	<b>5</b>	<b>909,805</b>	<b>2,756,920</b>	<b>74,000</b>	<b>605,385</b>	<b>0</b>
<b>Sideslope improvement - passenger side</b>	<b>0.1 km</b>	<b>2</b>	<b>376,695</b>	<b>765,811</b>	<b>15,000</b>	<b>406,151</b>	<b>0</b>
<b>Roundabout</b>	<b>3 sites</b>				<b>300,000</b>		
Pave road surface							
Road surface rehabilitation	5.9 km			33,313	1,416,000		0
Skid Resistance (paved road)							
Skid Resistance (unpaved road)							
Signalise intersection (4-leg)							
Protected turn provision at existing signalised site (4-leg)							
Protected turn lane (unsignalised 4 leg)							
Signalise intersection (3-leg)							
Protected turn provision at existing signalised site (3-leg)							
<b>Protected turn lane (unsignalised 3 leg)</b>	<b>1 sites</b>			<b>198,076</b>	<b>100,000</b>		<b>0</b>
Rail crossing upgrade							
Median crossing upgrade							
Bicycle Lane (off-road)							
Bicycle Lane (on-road)	0	7	1,448,780	116,715		16,095	12
Grade separated pedestrian facility							
Signalised crossing							
School zone - crossing guard or supervisor							
Unsignalised raised crossing							
<b>Unsignalised crossing</b>	<b>1 sites</b>				<b>3,000</b>		
Refuge Island							
Upgrade pedestrian facility quality							
Side road grade separated pedestrian facility							
Side road signalised pedestrian crossing							
Side road unsignalised pedestrian crossing	0	1	103,529	80,468		155,279	1
Footpath provision passenger side (with barrier)							
Footpath provision passenger side (>3m from road)							
Footpath provision passenger side (adjacent to road)							
Footpath provision passenger side (informal path >1m)							
Footpath provision driver side (with barrier)							
Footpath provision driver side (>3m from road)							
<b>Footpath provision driver side (adjacent to road)</b>	<b>0.1 km</b>				<b>15,000</b>		
Footpath provision driver side (informal path >1m)							
Pedestrian fencing							
Street lighting (intersection)							
Street lighting (ped crossing)							
Street lighting (mid-block)							
<b>Sight distance (obstruction removal)</b>	<b>3.0 km</b>			<b>7,534</b>	<b>100,000</b>		<b>0</b>
School zone warning - flashing beacon							
School zone warning - signs and markings							
Delineation and signing (intersection)							
Improve curve delineation							
Improve Delineation							
Restrict/combine direct access points							
Traffic calming							
<b>Parking improvements</b>	<b>0.1 km</b>				<b>1,000</b>		
Sideslope improvement (bike lane)							
Clear roadside hazards (bike lane)							
Roadside barriers (bike lane)							
Central median barrier (MC lane)							
Sideslope improvement (seg MC lane) passenger side							
Clear roadside hazards (seg MC lane) passenger side							
Roadside barriers (seg MC lane) passenger side							
Sideslope improvement (seg MC lane) driver side							
Clear roadside hazards (seg MC lane) driver side							
Roadside barriers (seg MC lane) driver side							
Speed management reviews							
Speed management reviews (MC Lane)							
<b>ETP</b>	<b>5.9 km</b>				<b>50,000</b>		

## Appendix G: Project Plan



## Appendix H: Letter of Support

## Neill Bennett (Economy Transport and Communities)

---

**From:** Brown, Justin, 1952 <Justin.Brown.1952@Derbyshire.PNN.Police.UK>  
**Sent:** 22 September 2017 13:21  
**To:** Neill Bennett (Economy Transport and Communities)  
**Subject:** Safer Roads funding scheme bid

I am the Inspector in charge of all matter Roads Policing for Derbyshire. My portfolio consists of the Roads Policing unit, Serious Collision Investigation unit, Traffic Management department, Road Crime team and the Casualty Reduction Enforcement Support Team (CREST). CREST are responsible for managing all safety cameras in Derbyshire along with coordinating Policing operations to combat the fatal 4 causes of collision.

As part of my role I am the lead liaison with Derby and Derbyshire Road Safety Partnership (DDRSP). I have been involved in considering the DDRSP funding application to the safer roads scheme. I am aware of the specific issues which have effected this road and the measures proposed as part of this bid to improve road safety. In my considered opinion the engineering and safety cameras proposed as part of this bid will provide an invaluable improvement to road safety and I fully support the need to implement the measures outlined.

### Insp 1952 Brown

#### CREST, Roads Policing, Collision Investigation and SALCU Inspector

Operations Support

Derbyshire Constabulary

Wyatts Way, Ripley, DE5 3SU

Tel: 0300 1224228 (Internal 750 1952)

Mobex: 737 4064

E-mail: [justin.brown.1952@derbyshire.pnn.police.uk](mailto:justin.brown.1952@derbyshire.pnn.police.uk)

Web: <http://www.derbyshire.police.uk>

PLEASE NOTE: This e-mail message is intended solely for the person to whom it is addressed and may contain information of a confidential or legally privileged nature which should not be disclosed. If you have received this message in error, please notify the sender immediately and delete the message and any attachments or copies. Any review, re-transmission, dissemination or other use of, or taking action in reliance upon, this message by persons or entities other than the intended recipient is prohibited. Any views or opinions expressed in this e-mail are solely those of the author and do not necessarily represent the views of Derbyshire Constabulary or any other person and Derbyshire Constabulary does not accept liability for any statement or opinion expressed. Please be aware Derbyshire Constabulary monitors all internet e-mail activity and content to maintain system performance and appropriate business usage.

WEBSITE: Join the policing family at Derbyshire Constabulary. For more details visit <http://www.derbyshire.police.uk>

WARNING: E-mail may be susceptible to data corruption, interception, viruses, unauthorised amendments and unforeseen delays. All e-mail has been scanned for viruses, but Derbyshire Constabulary cannot accept liability for any loss or damage incurred as a result of virus infection or any other data corruption, interception, unauthorised amendment or delay.